Tower A - High-Level Activation Schedule

Tower A Activation	2025		2026		2027							2028						Previous Construction Dates	Delta
	1H	2H	1H	2H	1H	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		
Basement	Construction							9/1/2027	FF&E: 9 months								DOH Ready	8/5/2027	27
Level 1 - Public	Construction											1/12/2028	FF&E: 4.5 months				DOH Ready	1/3/2027	9
Level 2 - Cath	Construction											1/26/2028	FF&E: 4 months				DOH Ready	12/17/2027	68
										Install Fixed Med. Equipment - 11/1/27									
Level 3 - OR	Construction											1/17/2028	FF&E: 4.5 months				DOH Ready	9/10/2027	178
										Install Fixed Med. Equipment - 11/15/27									
Level 4 - CCU	Construction										12/7/2027	FF&E: 6 months					DOH Ready	11/18/2027	19
Level 5 - Neuro ICU	Construction									11/22/2027	FF&E: 6.5 months						DOH Ready	11/3/2027	19
Level 6 - Med Surg	Construction									11/30/2027	FF&E: 6 months						DOH Ready	11/10/2027	20
Level 7 - Med Surg	Construction										12/7/2027	FF&E: 6 months					DOH Ready	11/26/2027	11
Level 8 - Med Surg	Construction										12/23/2027	FF&E: 5 months					DOH Ready	12/7/2027	16
Level 9 - Med Surg	Construction										12/28/2027	FF&E: 5 months					DOH Ready	12/10/2027	18
Level 10 - Med Surg/ICU	Construction										12/30/2027	FF&E: 5 months					DOH Ready	12/16/2027	14

2/15/28 TCO

This schedule has not yet been finalized or approved by all key stakeholders, and the First Patient Date has not been formally established. It should be used for planning purposes only and as a general indication of when the building is anticipated to be ready for DOH inspection.